

BUNKER DELIVERY

Evidence Report

Report ID RPT-SES-2026-016-20260609T160053Z · Issued 2026-06-09T16:00:53Z

VERDICT · REFUSE_TO_SIGN

RISK	QUANTITY DEVIATION	ANOMALIES
78/100	-3.76%	2
CRITICAL	-18.8 MT · USD 10998	crit 1 · high 1 · med 0

1 Delivery Particulars

BDN reference	BDN-SG-2026-06-0016
Delivery date	2026-06-10
Delivery window	10:15:00 – 14:32:00
Port	Singapore, Eastern Anchorage
Receiving vessel	EVER GIVEN (IMO 9776002)
Delivering barge	ALLI
Supplier	BunkerGuard Demo Supplier Gamma Pte Ltd
Supplier licence	DEMO-MPA-LIC-003
Fuel grade	VLSFO RMG 380

2 Risk Assessment

Final risk score	78 / 100
Risk category	CRITICAL
Recommended verdict	REFUSE_TO_SIGN
Similar incidents (30d)	0

3 Quantity Comparison

BDN declared (MT)	500.0
MFM measured (MT)	481.2
Discrepancy (MT)	-18.8
Discrepancy (%)	-3.76
VLSFO spot (USD/MT)	585.0
Estimated financial impact (USD)	10998

4 AI Narrative

Critical quantity mismatch detected: MFM measured 481.2 MT against BDN declared 500.0 MT, representing a shortfall of 18.8 MT (-3.76%). This deviation exceeds the 0.5% tolerance threshold by 752% and violates MEPC.1/Circ.891 guidelines. The trajectory deviation pattern observed at 1.5 hours (10.3% below expected) indicates systematic under-delivery throughout the operation. Financial impact calculated at USD 10,998 based on VLSFO spot price of USD 585.0 per MT.

5 Detected Anomalies

Total 2 — **1 critical**, 1 high, 0 medium.

#	Rule	Severity	Timestamp	Description
1	A01 Quantity Trajectory Deviation	HIGH	2026-06-10T11:45:00+00:00	Delivery 10.3% below trajectory at 1.5hr mark. Consistent with prior pattern.
2	A02 Quantity Final Mismatch	CRITICAL	2026-06-10T14:32:00+00:00	Final MFM 481.2 MT vs BDN 500.0 MT. Short 18.8 MT (3.76%). Est. impact: USD \$11,000.

6 Compliance Checklist

Check	Status
Ais Verified	PASS
Grade Matches Brf	PASS
Marpol Sulphur Ok	PASS
Mpa Licence Valid	PASS
Signatures Complete	PASS
Solas Flash Point Ok	PASS
Quantity Within Tolerance	FAIL

7 Recommended Actions

1. Refuse to sign BDN-SG-2026-06-0016 until quantity discrepancy is resolved
2. Issue formal Letter of Protest citing MEPC.1/Circ.891 non-compliance
3. Demand supplier provide written explanation for 18.8 MT shortfall
4. Request MFM calibration certificates and flow meter verification records
5. Notify P&I; club and flag state of quantity mismatch exceeding tolerance

8 Acknowledgement

The undersigned acknowledge receipt and review of this evidence report. Signatures confirm understanding of the findings; they do not constitute acceptance of liability.



Chief Engineer / Master

Date: _____

Supplier Representative

Date: _____

